1	2	3	4	5
22	Orissa	5, 5A, 6, 23, 42, 43, 60, 200. 201, 203, 215 and 217	3301	No
23	Pondicherry	45A,and 66	53	Yes
24	Punjab	1, 1A, 10,15, 20, ,21, 22, 64, 70 71, 72 and 95	1557	No
25	Rajasthan	3, 8, 11, 11A, 12, 14, 15, 65, 76, 79, 79A, 89 and 90	4597	No
26	Sikkim	31A	62	No
27	Tamil Nadu	4, 5, 7. 7A, 45, 45A, 45B, 46, 47. 49. 66, 67, 68, 205. 207. 208, 209, 210, 219 and 220	3758	No
28	Tripura	44 and 44A	400	Yes
29	Uttaranchal	58, 72, 72A, 73, 74. 87. 94, 108 and 109	1075	No
30	Uttar Pradesh	2, 2A, 3, 7, 11, 19, 24. 24A. 25, 25A, 26, 27, 28, 29. 56, 56A, 56B, 58, 72A, 73, 74, 75. 76, 86, 87, 91, 92, 93, 96 and 97	4942	No
31	West Bengal	2. 6. 31, 31 A, 31C, 32, 34, 35, 41, 55, 60, 80 and 81	1951	No
	GRAND TOTAL:		58112	

Four-lane project in Punjab

2058. SARDAR GURCHARAN SINGH TOHRA:

SHRI SUKHDEV SINGH LIBRA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

(a) the status of four-lanes project on the National Highways in Punjab, as on date; and

(b) by when the entire work is likely to be completed?

THE MINISTER OF STATE IN THE MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (SHRI SHRIPAD YESSO NAIK): (a) and (b) Following four laning projects are in progress in Punjab. Their present status and target for completion are given below:

	Four laning work	Physical Progress Financial		Likely date of completion
(a)	NH-1 Km. 372.7 to 387.1	92%	90%	Nov. 2003
(b)	NH-1AKm. 4.23 to Km. 26.0	55%	45%	Dec,2003
(c)	NH-95 Km. 47.38 to Km 50.22	98%	90%	Sept.. 2003
(d)	NH-95 Km. 70.18 to 71.52	95%	85%	Sept., 2003
(e).	NH-95 Km. 10.50 to Km. 15.50	75%	70%	Dec, 2003